

PROJECT UPDATE

March 5, 2010

PROGRESS: @ the MIDDLE/HIGH SCHOOL

- **MS Faculty bathrooms:** work continues, delivery of tile has been delayed which extends turn over to end of March
- **MS Home & Careers (formerly MS Office):** Work continues w/turn over still anticipated in late March
- **MS Library (formerly MS Guidance):** Work continues w/turn over anticipated in late March, library will be closed @ turn over for 3-5 days to accommodate structural reinforcements
- **MS Entrance:** Work continues, turn over will be delayed as work on new MS Office will require this area to remain a work zone
- **HS Business Classroom:** Class moved to upstairs room to accommodate move of Guidance Office
- **Nurse & Athletic Office:** Nurse & Athletic Offices have been relocated, work continues w/anticipated turn over in end of March
- **Emergency Generator:** Installed & will be active within approx. 1 month
- **Roof Top Air Handlers:** Units have been installed
- **HP Condensate Pump:** Installation nearing completion

PROGRESS @ the PRIMARY/INTERMEDIATE SCHOOL

- **Music/Chorus Rooms:** Turn over scheduled for end of March, w/ turn over IS Office & Nurse's Office to be relocated to Band room to allow work to begin on Main Office, after relocation of these offices daytime visitor entrance will be from the entrance by Band/Chorus rooms
- **Gymnasium:** Exterior masonry & roofing nearing completion, locker room and lobby tiling continues, concrete floor slab has been poured, gymnasium painting to begin shortly, overall work continues to be behind schedule and completion date has been delayed to May
- **Site work on athletic fields:** majority of grading is done, seeding scheduled for Spring

UPCOMING WORK @ the MIDDLE/HIGH SCHOOL

- **MS Office:** Work on new MS Office to begin once H&C classroom is moved to new classroom (anticipated in March)
- **Ceiling Reinstallation:** Work continues, installation of ceilings in classrooms and hallways continues to progress through MS to HS
- **Track & Remaining Site Work:** Installation of resilient track surface to begin in Spring as soon as weather permits, finish grading and site work on softball fields and geothermal well field to begin in Spring as well
- **Band/Chorus Rooms:** Band will be relocated to Auditorium following drama production, Chorus will relocate to Band room to allow work to begin, abatement to be done over April Break

UPCOMING WORK @ the PRIMARY/INTERMEDIATE SCHOOL

- **Unit Ventilators:** Majority of work complete, a few units have minor work remaining
- **Primary School Gym Bleachers:** installation scheduled for mid April
- **IS Office & Nurse's Office:** Move to completed Band & Chorus Rooms anticipated in late March so work can begin on these areas, offices will be relocated until new spaces are completed this summer

UPCOMING WORK @ the BUS GARAGE

- **Site Work/Infrastructure:** Work has begun on retaining wall and storm drainage and will be completed in Spring 2010
- **Bus Wash Bay:** structural steel complete w/block work progressing, roof work has begun